



HM Government

A20 Coldharbour Roundabout Improvement Scheme



Community Information Leaflet 7

August 2024

www.coldharbourroundabout.co.uk

[https://www.kent.gov.uk/roads and travel/road projects/in progress road projects/keep maidstone moving/coldharbour roundabout](https://www.kent.gov.uk/roads-and-travel/road-projects/in-progress/road-projects/keep-maidstone-moving/coldharbour-roundabout)



SOUTH EAST
LOCAL ENTERPRISE
PARTNERSHIP



Project Update

The work on the project is progressing well. Over the past month:

- the central island of the new roundabout is nearly complete. All kerbs have been installed, drainage works complete and topsoiling is underway ahead of seeding;
- asphalt placement is underway during night closures. Final surface course will be placed at a later stage of the scheme;
- work on all of the island approaches to the roundabout is underway;

- topsoil has been applied to various areas of the project in preparation for landscaping works to start;
- the old carriageway has been removed from the roundabout;
- kerbs have been installed.

The full overnight closure (8pm-6am) started on 22 July and will continue until 10 August.

The diversion on the A20 eastbound to ensure worker and road user safety remains in place.



Forthcoming Works

During August the following works are planned:

- Completion of the maintenance track on the new roundabout.
- Continuing work on the Eastern Widening on Coldharbour Lane, including footpath construction, drainage installation and kerbs.
- Construction of the eastern island.
- Start of landscaping works, including grass seeding. Tree planting will take place from November.

The lane closure on the western arm of the roundabout for UKPN to install a cable was implemented on 29 July and will be in place for 3-4 weeks. This lane closure is in place 24 hours a day.

The full overnight closure of the roundabout is scheduled to end on **10 August**. The next full closure is planned for October. Once confirmed the dates and diversions will be displayed via electronic signage boards on all approaches to the roundabout and will also be on the project website www.coldharbourroundabout.co.uk

Regular adjustments to the traffic management will also be made.



HM Government



SOUTH EAST
LOCAL ENTERPRISE
PARTNERSHIP

Kent
County
Council
kent.gov.uk





HM Government

Contact Details

If you have any questions or comments about the Coldharbour Roundabout Improvement Scheme, please contact us using the details below.

Email: info@coldharbourroundabout.co.uk

Freephone (9am - 5pm, Monday - Friday): 08081 759456

Night Working (7pm - 6am, Monday - Friday): 07976 367359

You can also request to be kept up to date with progress on the project by registering for updates via the website.

Web: www.coldharbourroundabout.co.uk

www.coldharbourroundabout.co.uk

[https://www.kent.gov.uk/roads and travel/road projects/in progress road projects/keep maidstone moving/coldharbour roundabout](https://www.kent.gov.uk/roads%20and%20travel/road%20projects/in%20progress%20road%20projects/keep%20maidstone%20moving/coldharbour%20roundabout)



SOUTH EAST
LOCAL ENTERPRISE
PARTNERSHIP

