



HM Government

A20 Coldharbour Roundabout Improvement Scheme



Community Information Leaflet 9
September and October 2024

www.coldharbourroundabout.co.uk

<https://www.kent.gov.uk/roads-and-travel/road-projects/in-progress-road-projects/keep-maidstone-moving/coldharbour-roundabout>



SOUTH EAST
LOCAL ENTERPRISE
PARTNERSHIP



Project Update

Since the last update, significant progress has been made on the project:

- completion of works during the full roundabout closures in July, including asphalt works to the full extent of the roundabout and the carriageway (surface layer to still be completed);
- the construction of the Eastern and Northern islands has been completed;
- the majority of the work on the roundabout, such as topsoiling and construction of the maintenance track, has been completed;
- the installation and illumination of new lighting columns completed throughout the scheme;
- southern verge works, including drainage, maintenance track, footpaths and topsoiling is nearly finished;
- asphalt works completed on most new footpaths;
- the diversion on the A20 eastbound (Aylesford Interchange) has been removed.



HM Government



SOUTH EAST
LOCAL ENTERPRISE
PARTNERSHIP

Kent
County
Council
kent.gov.uk



Forthcoming Works

The key activities being undertaken in the next period are:

- Completion of all new footpath surfacing.
- On-going landscaping. Verge seeding is currently underway, and tree planting will begin in November.
- Installation of fencing.
- Installation of new signs and remaining light columns.

A full overnight closure of the roundabout is scheduled to start on **Monday 7 October** and will be in place for up to seven weeks. The closure will be in place Monday – Friday between

8pm and 6am. Diversions will be in place and these will be displayed via electronic signage boards on all approaches to the roundabout and will also be on the project website www.coldharbourroundabout.co.uk

The overnight closures will enable the completion of final surfacing to the new roundabout, 'Anti-Skid' high friction surfacing to the roundabout approaches and new linemarking.

A Footpath Diversion will be in place from 7 to 10 November to allow the completion of the Southern Footpath.

Regular adjustments to the traffic management will also be made.



HM Government



SOUTH EAST
LOCAL ENTERPRISE
PARTNERSHIP





HM Government

Contact Details

If you have any questions or comments about the Coldharbour Roundabout Improvement Scheme, please contact us using the details below.

Email: info@coldharbourroundabout.co.uk

Freephone (9am - 5pm, Monday - Friday): 08081 759456

Night Working (7pm - 6am, Monday - Friday): 07976 367359

You can also request to be kept up to date with progress on the project by registering for updates via the website.

Web: www.coldharbourroundabout.co.uk

www.coldharbourroundabout.co.uk

[https://www.kent.gov.uk/roads and travel/road projects/in progress road projects/keep maidstone moving/coldharbour roundabout](https://www.kent.gov.uk/roads%20and%20travel/road%20projects/in%20progress%20road%20projects/keep%20maidstone%20moving/coldharbour%20roundabout)



SOUTH EAST
LOCAL ENTERPRISE
PARTNERSHIP

