



HM Government

A20 Coldharbour Roundabout Improvement Scheme



Community Information Leaflet 4

May 2024

www.coldharbourroundabout.co.uk

[https://www.kent.gov.uk/roads and travel/road projects/in progress road projects/keep maidstone moving/coldharbour roundabout](https://www.kent.gov.uk/roads-and-travel/road-projects/in-progress-road-projects/keep-maidstone-moving/coldharbour-roundabout)



SOUTH EAST
LOCAL ENTERPRISE
PARTNERSHIP



Project Update

In the last month the traffic lights at the roundabout have been successfully turned off, and road markings have been amended to reflect the new 'give way' status. The actual traffic lights will be permanently removed shortly.

Temporary street lighting has been installed on the roundabout. UK Power Networks have diverted some of the power enabling the removal of the existing electric cables and to then take down the lighting columns.

New drainage and kerbs have been installed.

Jetting and cleaning of existing drainage has continued, including the use of cameras to investigate the existing drainage to help mitigate any potential future flooding.

Topsoil has been placed onto embankments and verges, and this has been seeded.

Ducting has been installed across Coldharbour Lane for the future diversion of High Voltage cables.

Work has continued on the widening of the eastern side of Coldharbour Lane. From early May this will become the official footpath diversion – **please see plan below**. Edgings have been installed for the footpaths.



HM Government



SOUTH EAST
LOCAL ENTERPRISE
PARTNERSHIP



Forthcoming Works

During May and early June the following works are planned:

- Continue the Eastern Widening of Coldharbour Lane
- Removal of the existing footpath on the West side of Coldharbour lane, along with additional site clearance works.
- Installation of the new attenuation tank, along with associated drainage.
- Tie-in works to existing carriageway.

Lane closures will continue to be implemented as required. Off peak lane closures are expected throughout May into June on the Coldharbour Lane Southbound (Lane 1).

Night works are planned for the end of May, which will potentially necessitate the overnight closure of Coldharbour Lane. Once confirmed the dates and diversions will be displayed via electronic signage boards on all approaches to the roundabout and will also be on the project website www.coldharbourroundabout.co.uk



HM Government



SOUTH EAST
LOCAL ENTERPRISE
PARTNERSHIP





HM Government

Contact Details

If you have any questions or comments about the Coldharbour Roundabout Improvement Scheme, please contact us using the details below.

Email: info@coldharbourroundabout.co.uk

Freephone (9am - 5pm, Monday - Friday): 08081 759456

Night Working (7pm - 6am, Monday - Friday): 07976 367359

You can also request to be kept up to date with progress on the project by registering for updates via the website.

Web: www.coldharbourroundabout.co.uk

www.coldharbourroundabout.co.uk

[https://www.kent.gov.uk/roads and travel/road projects/in progress road projects/keep maidstone moving/coldharbour roundabout](https://www.kent.gov.uk/roads%20and%20travel/road%20projects/in%20progress%20road%20projects/keep%20maidstone%20moving/coldharbour%20roundabout)



SOUTH EAST
LOCAL ENTERPRISE
PARTNERSHIP

